

Activity Name	Original Duration	Start	Finish	2025		February 2025				March 2025				April 2025				May 2025				June 2025							
				19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22			
Widseth Bid Schedule	78	Feb/03/25	May/22/25			May/22/25, Widseth Bid Sche																							
Interior Demo	15	Feb/03/25	Feb/24/25			Interior Demo																							
Electrical Demo	10	Feb/03/25	Feb/14/25			Electrical Demo																							
Steel Stud Framing	10	Feb/25/25	Mar/10/25			Steel Stud Framing																							
Storefront	10	Feb/25/25	Mar/10/25			Storefront																							
Exterior Wall Demo	5	Feb/25/25	Mar/03/25			Exterior Wall Demo																							
Concrete Work	5	Mar/04/25	Mar/10/25			Concrete Work																							
Fire Spinkler	5	Mar/11/25	Mar/17/25			Fire Spinkler																							
Plumbing	5	Mar/11/25	Mar/17/25			Plumbing																							
Insulation	3	Mar/11/25	Mar/13/25			Insulation																							
Frame OH Door Opening	5	Mar/11/25	Mar/17/25			Frame OH Door Opening																							
Electrical Rough-In	20	Mar/14/25	Apr/10/25			Electrical Rough-In																							
Overhead Door Install	5	Mar/18/25	Mar/24/25			Overhead Door Install																							
Drywall	10	Apr/11/25	Apr/24/25			Drywall																							
Flooring Install	10	Apr/25/25	May/08/25			Flooring Install																							
Casework Install	15	Apr/25/25	May/15/25			Casework Install																							
ACT	5	Apr/25/25	May/01/25			ACT																							
HVAC	10	Apr/25/25	May/08/25			HVAC																							
Low Voltage	15	Apr/25/25	May/15/25			Low Voltage																							
Electrical Trim-Out	15	Apr/25/25	May/15/25			Electrical Trim-Out																							
Exterior Paint	10	May/01/25	May/14/25			Exterior Paint																							
Install Partition Walls	10	May/02/25	May/15/25			Install Partition Walls																							
Final Cleaning	5	May/16/25	May/22/25			Final Cleaning																							