

	Question
1	It calls out Honeywell Fire Alarm manufacturer. Can we submit pricing for another manufacturer's product line?
2	Can we use Aluminum for feeders 100amp or larger
3	Can we use ½" EMT? (Currently specifications state ¾" minimum)
4	<p>Can we use MC Cable for the following locations:</p> <ul style="list-style-type: none"> • concealed in wall installations? • Above ceilings? <p>i. Drop ceilings</p> <p>ii. Hard lid (sheet rocked ceilings)</p>
5	Are we to provide a complete Access control system for card readers and controllers for door access-controlled locations?
6	Are we to provide a complete Security camera system for interior and exterior locations?
7	Are specifications available for Telecommunications/Network Infrastructure cabling (Division 27 – Low Voltage)
8	How many light poles are required.
9	Is there a lawn sprinkler system required for this project?
10	On Sheet A101 it calls for screen fencing around the condensing units on the ground. What type of fencing is required?
11	The chain link specs refer to delegated design submittals. 4 ft/6 ft is pretty standard. Is DD a necessary expense on this fence?
12	Can you clarify where the 4ft or 6 ft is being installed?
13	On Sheet A102 material ID QT cove base says Schluter DECO. This is not a cove profile. I believe it should be either Schluter AHK or AHKA profile. Please clarify.
14	The tile floor shower in Room 104 cannot use 12" x 24" tile do to the slope to the drain. Floor tile will need to be 2"x2" to allow for slope. Can you specify a 2"x2" for this?
15	In the rooms that receive wall tile wainscot, what is the top Schluter profile?
16	What extent do you want crack isolation? Under all floor tile or just at control and sawcut joints?
17	Is water proofing to be at shower location only?
18	The details/cut sections do not show sheetrock on the bottom of the trusses except at locations shown on the reflected ceiling plan. Is that correct?
19	Do to the timing of the construction start, I don't think the exterior foundation wall and interior bearing corridor wall are constructable as drawn on the structural drawings do to the freezing conditions(cannot get slab poured before freezing conditions). Would it be acceptable to pour the building foundations similar to the ones on the attached documents?

20	The details/cut sections do not show sheetrock on the bottom of the trusses except at locations shown on the reflected ceiling plan. Is that correct?
21	Typically in this area the attic space is blown-in insulation over the bottom chord of the roof trusses. Is there a reason for have the insulation on top chord of the roof trusses?
22	On Sheet A103 Detail #2 it calls for wall type 4-4 on the equipment platform which are 2x4 studs. The structural plan calls for 2x6 studs in areas. a. Can you clarify or provide details where we are to frame with 2x4 and where we are to frame with 2x6 studs? b. 4-4 also calls for sheetrock on both sides of the wall. Are we to sheetrock the attic side of the wall or just the mechanical room side?
23	Does the owner or general contractor supply the residential appliances(refrigerator, washer, dryer)?
24	Just confirming that the windows are stationary and not operable?
25	In the painting spec the gypsum board walls are called out to be painted with water based epoxy paint but the finish schedule showing the paint colors calls for latex most everywhere. Should the paint be latex or epoxy?
26	The high performance section 09 96 00 is this only for the decorative alum. tubes, spheres and bollards in the dumpster enclosure?
27	Can you provide a spec section for the epoxy floors?
28	How many gates are to be included in the chain link fence & what is the height of the fence?
29	It is calling for 12ga door frames. Can we use 16ga door frames?
30	Are the door frames required to be grouted?
31	
32	
33	
34	
35	
36	
37	

FI Log

30 - O2B Kids.

Response

Please price out Honeywell

Price copper, - provide alternate for AL.

Price 3/4" - provide alternate for 1/2".

Yes you can.

Yes

No, the owner's vendor will run the cabling and install the hardware.

No, follow directions no PDF titled, "Low Voltage Equipment List 814 Prototype".

7 see attached photometric plan.

Yes. Irrigation to be designed and installed by GC.

4' vinyl coated chainlink

We don't need delegated design submittals for this. We will want to see a material submittal.

Perimeter fencing is 6' fencing. 4' fencing is in the interior of the playground

Schluter DECO is a cove profile.

There is a 2"x2" version of the floor tile. <https://www.daltile.com/products/concrete-look/portfolio/ash-grey>

Schluter Diadec - Anodized Aluminum

Just at control joints.

Yes.

That's correct.

Bid job per the drawings. Provide option per your attached documents.

